

Notice type	National Notice
Title	Super Possession Test Locomotive

AFFECTED AREA

Network Control	Control Centre NCCW (Mile End) Boards All Control Boards
Network Area	All areas within the defined Network Control Centre(s) and Board(s)

EFFECTIVE PERIOD

Date and time	From/at Mon, 14 Sep 2026 19:00 AEST	To Mon, 14 Sep 2026 19:50 AEST
---------------	---	--------------------------------------

REFERENCE DOCUMENTS

Other notices	North East Super Possession CTM
Train Alteration Advice	Empty
Route Access Standards	D1 Somerton – Laverton – Melbourne
NIBs	OGW-30-04

OPERATING CONDITIONS (GENERAL DETAILS)

Work train associated with Absolute Occupation 1 at Tottenham loop.
Train D741V light locomotive movement depart Appleton Dock to Tottenham loop.

SAFEWORKING ARRANGEMENTS

As per TA20 ARTC Code of Practice Section 15 Rule 8.

ADDITIONAL DETAILS

Work train associated with National Notice 26-138

Recipients must ensure this Notice is circulated to and understood by all personnel affected by, or needing to know, its content. This Notice must be issued to all affected Competent Workers. Competent Workers who receive this Notice must follow the requirements.

CONTACTS

Empty

APPROVED BY

TTM

14/09/2026

WE11														Corridor Chronological Track Movements (CTM)														ARTC	
Configuration No.			North East - 'Super' Possession											CTM Endorsed By		Ryan Soley					Version								
Weekend No.			11											Date Endorsed		10/09/2026					LIVE								
TAA Number			1418-2026											CTM Coordinator															
Legend			Priority Movements				Changing Tracks			Test Train				Possession Details		Possession Limits and Power Outage Sections as per advertised is TAA / National Notices													
<u>NOTE:</u> Competent worker/s are to be arranged for work train and track machine movements, including Propelling and Piloting of trains when entering, exiting and within the possession limits.																													
<u>NOTE:</u> No equipment or infrastructure should be booked out (IBA) or left inoperable that would interfere with the operation of the CTM without approval prior to the possession.																													
MOVEMENT No:	Run Number	Forms Run Number	TIMES				Work Train/Track Machine Name	Work Train/Track Machine Consist	Movement			Worksite	Instructions	Traffic Officer/Pilot (Phone Number)	FORMS MOVEMENT No.	Supervisor / ARTC Site Rep (Phone Number)													
			ENTER POSSESSION BOUNDARY	EXIT POSSESSION BOUNDARY	WORKSITE TIME	From			To	Track																			
Saturday, 12 September 2026																													
1					0600 - 0630	McConnell Dowell Tamp & Reg			Benalla	Winton	West Track	Travel	Enter the occupation from No4 Rd in Benalla and Travel to the upside of Benalla -Yarrowonga Rd	Darryl White 0413 036 594		Richard Humphries 0456 440 041													
2					0630 - 1400	McConnell Dowell Tamp & Reg			Winton	Glenrowan	West Track	Worksite	Maintenance tamp 216.100km–220.800km	Darryl White 0413 036 594		Richard Humphries 0456 440 041													
3					1400–1430	McConnell Dowell Tamp & Reg			Glenrowan	Alumatta	West Track	Travel	Transfer West to East Track via 7d & 7u points	Darryl White 0413 036 594		Richard Humphries 0456 440 041													
4					1430 - 1530	McConnell Dowell Tamp & Reg			Glenrowan	Alumatta	East Track	Worksite	Maintenance tamp 50m each side of Sandford Rd LX at 231.130km	Darryl White 0413 036 594		Richard Humphries 0456 440 041													
5					1530 - 1600	McConnell Dowell Tamp & Reg				Alumatta	East Track	Travel	Stable within Shanley St LX PTF	Darryl White 0413 036 594		Richard Humphries 0456 440 041													
Sunday, 13 September 2026																													
6					1000 - 1230	McConnell Dowell Tamp & Reg			Alumatta	Alumatta	East Track	Worksite	Tamp Shanley Street Level Crossing	Darryl White 0413 036 594		Richard Humphries 0456 440 041													
7					1230 - 1330	McConnell Dowell Tamp & Reg			Alumatta	Alumatta	East Track	Travel	Transfer from East to West Track Via 7u & 7d points	Darryl White 0413 036 595		Richard Humphries 0456 440 041													
8					1330 - 1500	McConnell Dowell Tamp & Reg			Alumatta	Benalla	West Track	Travel	Travel to 199.180km in preperation to tamp Kenedy Creek Bridge	Darryl White 0413 036 596		Richard Humphries 0456 440 041													
9					1500 - 2000	McConnell Dowell Tamp & Reg			Benalla	Benalla	West Track	Worksite	Tamp bridge and approaches from 199.300 - 199.100	Darryl White 0413 036 597		Richard Humphries 0456 440 041													
10					2000 -2100	McConnell Dowell Tamp & Reg			Benalla	Benalla	West Track	Worksite	Tamper to travel to 205km and stable on West Track under Single line PTF to allow Cowslip Test Train to travel on the East Line	Darryl White 0413 036 598		Richard Humphries 0456 440 041													
11					17:30 - 18:30	ViLocity 3-car SG			Seymour Loco Sidings (99.430 km)	Seymour Main Line Shunt Limit (98.780 km)	SG Main Line	Birkett St Testing	Train Preparation Driver Crew #1 within Seymour Loco Sidings, exit siding onto Main Line and travel to Shunt Limit. Change ends.	Jai Wambeak 0408 888 222															
12					18:30 - 19:00	ViLocity 3-car SG			Seymour Main Line Shunt Limit (98.780 km)	Longwood LWD14 Signal – West Line (131.309 km)	SG Main Line	Birkett St Testing	Positioning move to first test train run location Longwood LWD14 Signal West Line.	Jai Wambeak 0408 888 222															
13					19:00 - 19:30	ViLocity 3-car SG			Longwood LWD14 Signal – West Line (131.309 km)	Down side of Violet Town VTN16 Signal – West Line (164.344 km)	SG Main Line	Birkett St Testing	Test Train Run #1 - Down direction West Line 80 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
14					19:30 - 20:00	ViLocity 3-car SG			Down side of Violet Town VTN16 Signal – West Line (164.344 km)	Up side of Longwood LWD14 Signal – West Line (131.309 km)	SG Main Line	Birkett St Testing	Test Train Run #2 - Up direction West Line 80 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
15					20:00 - 20:30	ViLocity 3-car SG			Up side of Longwood LWD14 Signal – West Line (131.309 km)	Down side of Violet Town VTN16 Signal – West Line (164.344 km)	SG Main Line	Birkett St Testing	Test Train Run #3 - Down direction West Line 105 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
16					20:30 - 21:00	ViLocity 3-car SG			Down side of Violet Town VTN16 Signal – West Line (164.344 km)	Up side of Longwood LWD14 Signal – West Line (131.309 km)	SG Main Line	Birkett St Testing	Test Train Run #4 - Up direction West Line 105 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
17			20:00	0:30	20:30 - 00:30	Tamper No.	1 x Tamper Machine	47.388	47.32	Mainline	44.770 to 44.150 & 2no. new installed turnouts at 44.200 & 44.730	Thur 10th Sep - Tamp & Regulator travel Spotswood to Wallan and stable at Cripple Siding before the occupation. Sun 13th - Tamp & Regulator to sign on to BIFT PTF holder and enter PTF Limits via WLN4. Tamper & Regulator will work within PTF until 00:30 Monday 14th.	David Chalmers / 0408 162 720		Steve Talevski JHG / 0417 052 185, Alastair Wyatt ARTC / 0487 676 046														
18					21:00 - 21:30	ViLocity 3-car SG			Up side of Longwood LWD14 Signal – West Line (131.309 km)	Down side of Violet Town VTN16 Signal – West Line (164.344 km)	SG Main Line	Birkett St Testing	Test Train Run #5 - Down direction West Line 130 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
19					21:30 - 22:00	ViLocity 3-car SG			Down side of Violet Town VTN16 Signal – West Line (164.344 km)	Up side of Longwood LWD4 Signal – East Line (131.309 km)	SG Main Line	Birkett St Testing	Test Train Run #6 - Up direction West Line 130 km/h speed run, change to East Line at LWD 9W crossover. Change ends.	Jai Wambeak 0408 888 222															
20					22:00 - 22:30	ViLocity 3-car SG			Up side of Longwood LWD4 Signal – East Line (131.309 km)	Down side of Violet Town VTN6 Signal – East Line (164.344 km)	SG Main Line	Birkett St Testing	Test Train Run #7 - Down direction East Line 80 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
21					22:30 - 23:00	ViLocity 3-car SG			Down side of Violet Town VTN6 Signal – East Line (164.344 km)	Up side of Longwood LWD4 Signal – East Line (131.309 km)	SG Main Line	Birkett St Testing	Test Train Run #8 - Up direction East Line 80 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
22					23:00 - 23:30	ViLocity 3-car SG			Up side of Longwood LWD4 Signal – East Line (131.309 km)	Down side of Violet Town VTN6 Signal – East Line (164.344 km)	SG Main Line	Birkett St Testing	Test Train Run #9 - Down direction East Line 105 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
23					23:30 - 24:00	ViLocity 3-car SG			Down side of Violet Town VTN6 Signal – East Line (164.344 km)	Up side of Longwood LWD4 Signal – East Line (131.309 km)	SG Main Line	Birkett St Testing	Test Train Run #10 - Up direction East Line 105 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
Monday, 14 September 2026																													
24					00:00 - 00:30	ViLocity 3-car SG			Up side of Longwood LWD4 Signal – East Line (131.309 km)	Down side of Violet Town VTN6 Signal – East Line (164.344 km)	SG Main Line	Birkett St Testing	Test Train Run #11 - Down direction East Line 130 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
25					00:30 - 00:35	ViLocity 3-car SG			Down side of Violet Town VTN6 Signal – East Line (164.344 km)	Violet Town Station Platform (169 km)	SG Main Line	Birkett St Testing	Positioning move from VTN 6 to Violet Town Station platform for Driver changeover (Driver Crew #1 to Driver Crew #2). Briefing for Driver Crew #2 on train by Safeworking Pilot.	Jai Wambeak 0408 888 222															
26					00:55 - 01:00	ViLocity 3-car SG			Violet Town Station Platform (169 km)	Violet Town VTN6 Signal – East Line (164.344 km)	SG Main Line	Birkett St Testing	Positioning move from Violet Town Station Platform to VTN6 Signal to resume test train runs.	Jai Wambeak 0408 888 222															
27					01:00 - 01:30	ViLocity 3-car SG			Violet Town VTN6 Signal – East Line (164.344 km)	Up side of Longwood LWD4 Signal – East Line (131.309 km)	SG Main Line	Birkett St Testing	Test Train Run #12 - Up direction East Line 130 km/h speed run. Change ends.	Jai Wambeak 0408 888 222															
28					01:30 - 02:00	ViLocity 3-car SG			Up side of Longwood LWD4 Signal – East Line (131.309 km)	Down side of Violet Town VTN6 Signal – East Line (164.344 km)	SG Main Line	Birkett St Testing	Test Train Run #13 - Down direction East Line MDR restart / Positive start test run. Change ends.	Jai Wambeak 0408 888 222															
29					02:00 - 02:30	ViLocity 3-car SG			Down side Violet Town VTN6 Signal – East Line (164.344 km)	Up side of Longwood LWD14 Signal – West Line (131.309 km)	SG Main Line	Birkett St Testing	Test Train Run #14 - Up direction East Line MDR restart / Positive start test run, change to West Line via 5W crossover. Change ends.	Jai Wambeak 0408 888 222															
30					02:30 - 03:00	ViLocity 3-car SG			Up side of Longwood LWD14 Signal – West Line (131.309 km)	Down side Violet Town VTN16 Signal – West Line (164.344 km)	SG Main Line	Birkett St Testing	Test Train Run #15 - Down direction West Line MDR restart / Positive start test run, change to West Line via 5W crossover. Change ends.	Jai Wambeak 0408 888 222															

NOTE: Competent worker/s are to be arranged for work train and track machine movements, including Propelling and Piloting of trains when entering, exiting and within the possession limits.																
NOTE: No equipment or infrastructure should be booked out (IBA) or left inoperable that would interfere with the operation of the CTM without approval prior to the possession.																
MOVEMENT No:	Run Number	Forms Run Number	TIMES			Work Train/Track Machine Name	Work Train/Track Machine Consist	Movement			Worksite	Instructions	Traffic Officer/Pilot (Phone Number)	FORMS MOVEMENT No.	Supervisor / ARTC Site Rep (Phone Number)	
			ENTER POSSESSION BOUNDARY	EXIT POSSESSION BOUNDARY	WORKSITE TIME			From	To	Track						
31					03:00 - 03:30	ViLocity 3-car SG		Down side Violet Town VTN16 Signal – West Line (164.344 km)	Up side of Longwood LWD14 Signal – West Line (131.309 km)	SG Main Line	Birkett St Testing	Test Train Run #16 - Up direction West Line MDR restart / Positive start test run. Change ends.	Jai Wambeak 0408 888 222			
32					03:30 - 04:00	ViLocity 3-car SG		Up side of Longwood LWD14 Signal – West Line (131.309 km)	Down side Violet Town VTN16 Signal – West Line (164.344 km)	SG Main Line	Birkett St Testing	Contingency Run #1 – Down. Change ends.	Jai Wambeak 0408 888 222			
33					04:00 - 04:30	ViLocity 3-car SG		Down side Violet Town VTN16 Signal – West Line (164.344 km)	Up side of Longwood LWD14 Signal – West Line (131.309 km)	SG Main Line	Birkett St Testing	Contingency Run #2 – Up. Change ends.	Jai Wambeak 0408 888 222			
34					04:30 - 05:00	ViLocity 3-car SG		Up side of Longwood LWD14 Signal – West Line (131.309 km)	Down side Violet Town VTN16 Signal – West Line (164.344 km)	SG Main Line	Birkett St Testing	Contingency Run #3 – Down. Change ends.	Jai Wambeak 0408 888 222			
35					05:00 - 05:30	ViLocity 3-car SG		Down side Violet Town VTN16 Signal – West Line (164.344 km)	Up side of Longwood LWD14 Signal – West Line (131.309 km)	SG Main Line	Birkett St Testing	Contingency Run #4 – Up. Change ends.	Jai Wambeak 0408 888 222			
36					05:30 - 06:00	ViLocity 3-car SG		Up side of Longwood LWD14 Signal – West Line (131.309 km)	Down side Violet Town VTN16 Signal – West Line (164.344 km)	SG Main Line	Birkett St Testing	Contingency Run #5 – Down. Change ends.	Jai Wambeak 0408 888 222			
37					06:00 - 06:30	ViLocity 3-car SG		Down side Violet Town VTN16 Signal – West Line (164.344 km)	Longwood LWD14 Signal – West Line (131.309 km)	SG Main Line	Birkett St Testing	Contingency Run #6 – Up. Change ends.	Mark Bretherton -0412 947 127			
38					06:30 - 07:00	ViLocity 3-car SG		Longwood LWD14 Signal – West Line (131.309 km)	Seymour Loco Sidings (99.430 km)	SG Main Line	Birkett St Testing	Positioning move to return to Seymour Loco Sidings.	Mark Bretherton -0412 947 127			
39					07:00 - 07:30	ViLocity 3-car SG		Seymour Loco Sidings (99.430 km)	Seymour Loco Sidings (99.430 km)	SG Main Line	Birkett St Testing	Stable train at Seymour Loco Sidings and sign off.	Mark Bretherton -0412 947 127			
40					07:00 - 09:00	JHG SG "08" Tamper		Enter Occupation	Marchbanks Tamping Limits Up-end (77.500km)	SG Main	Movement	Down direction Movement from Occupation limits at WLN8 to Marchbanks track protection area Up end (Tamper enters Occupation after completing BIFT tamping scope at Beveridge)	Craig Datson 0419 414 454			
41				7:00	10:00	Tamper No. TBC	1 x Tamper Machine	44.761km	49.24km	Mainline	N/A	Mon 14th Sep - Tamper & Regulator will exit PTF / Occo limits at WLN8 approx 0700, enter B2A occupation travelling to Marchbanks.	David Chalmers 0408 162 720		Steve Talevski JHG / 0417 052 185, Alastair Wyatt ARTC / 0487 676 046	
42				7:00	10:00	Regulator No.TBC	1 x Regulator Machine	44.761km	49.244km	Mainline	N/A	Mon 14th Sep - Tamper & Regulator will exit PTF / Occo limits at WLN8 approx 0700, enter B2A occupation travelling to Marchbanks.	David Chalmers 0408 162 720		Steve Talevski JHG / 0417 052 185, Alastair Wyatt ARTC / 0487 676 046	
43					07:00 - 08:00	ViLocity 3-car SG		TBC V/Line	Albury Sidings	Albury Siding	Cowslip LXing Upgrade (Signal)	Train Preparation Driver Crew #1 and depart Albury Sidings to enter ARTC controlled Occupation	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 453	
44					08:00 - 10:01	ViLocity 3-car SG		ARTC controlled Occupation - Albury	Benalla Station Platform 1 (195.117 km) - East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Up movement within ARTC controlled Occupation to Down End of testing limits.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 454	
45					1000 - 1100	McConnell Dowell Tamp & Reg		Benalla	Alumatta	West Line	Travel	Travel from the 205km to 7D points at Alumatta and use the crossover to transfer from the West to the East track	Darryl White 0413 036 594		Richard Humphries 0456 440 041	
46					10:01 - 10:36	ViLocity 3-car SG		Benalla Station Platform 1 (195.117 km) - East Line	Up-side VTN 4 Signal (163.198 km) – East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #1 Up 80kmph train express Benalla to Violet Town.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 455	
47					10:36 - 11:11	ViLocity 3-car SG		Up-side VTN 4 Signal (163.198 km) – East Line	Benalla Station Platform 1 (195.117 km) - East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #2 Down 80kmph train express Violet Town to Benalla.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 456	
48					1100 - 2000	McConnell Dowell Tamp & Reg		Alumatta	Glenrowan	East Line	Worksite	Maintenance tamp from 208.500km to 204.00km	Darryl White 0413 036 594		Richard Humphries 0456 440 041	
49					11:11 - 11:36	ViLocity 3-car SG		Benalla Station Platform 1 (195.117 km) - East Line	Up-side VTN 4 Signal (163.198 km) – East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #3 Up 130kmph train express Benalla to Violet Town.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 457	
50					11:36 - 11:57	ViLocity 3-car SG		Up-side VTN 4 Signal (163.198 km) – East Line	Benalla Station Platform 1 (195.117 km) - East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #4 Down 130kmph train Violet Town to Benalla, stopping Violet Town station.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 458	
51					11:57 - 12:29	ViLocity 3-car SG						Train at Benalla Station Platform 1	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 459	
52					12:29 - 13:14	ViLocity 3-car SG		Benalla Station Platform 1 (195.185 km) - East Line	Up-side VTN 4 Signal (163.198 km) – East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #5 Up 80kmph train express Benalla to Violet town.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 460	
53					13:00 - 15:00	JHG SG "08" Tamper		Marchbanks Tamping Limits Up-end (77.500km)	Marchbanks Tamping Limits Down-end (78.500km)	SG Main	Marchbanks Tamping	Tamping of section of track protected and flooded with ballast at Marchbanks. For bridge demolition works. Main Line.	Craig Datson 0419 414 454			
54					13:14 - 13:46	ViLocity 3-car SG		Up-side VTN 14 Signal (163.198 km) – West Line	Cowslip St Level Crossing (169.496 km) – East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #6 Down 15kmph train Violet Town to Benalla.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 461	
55					13:46 - 14:04	ViLocity 3-car SG		Cowslip St Level Crossing (169.496 km) – East Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #6 Down 130kmph train express Violet Town to Benalla cross over at BNL7W from East Line to West Line.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 462	
56					14:04 - 14:39	ViLocity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	Up-side VTN 14 Signal (162.898 km) – West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #7 Up 80kmph train express Benalla to Violet town. Change ends.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 463	
57					14:39 - 14:59	ViLocity 3-car SG		Up-side VTN 14 Signal (162.898 km) – West Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #8 Down 130kmph train express Violet Town to Benalla. Change ends.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 464	
58					14:59 - 15:14	ViLocity 3-car SG				SG Main Line	Cowslip LXing Upgrade (Signal)	Change over at Benalla Station Platform 2 between Driver Crews	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 465	
59					15:00 - 17:00	JHG SG "08" Tamper		Marchbanks Tamping Limits Down-end (78.500km)	Exit Occupation	SG Main	Movement	Up-Direction Movement from Broadford to occupation limits at WLN8	Craig Datson 0419 414 454			
60					15:14 - 15:39	ViLocity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	Up-side VTN 14 Signal (162.898 km) – West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #9 Up 130kmph train express Benalla to Violet Town. Change ends.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 466	
61					15:39 - 16:04	ViLocity 3-car SG		Up-side VTN 14 Signal (162.898 km) – West Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #10 Down 130kmph train Stopping Violet Town to Benalla. Stopping at Violet Town platforms.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 467	
62					16:04 - 16:16	ViLocity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	High St Level Crossing (171.556 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #11 Up 130kmph from Benalla Platform 2 to High St LX.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 468	
63					16:16 - 16:37	ViLocity 3-car SG		High St Level Crossing (171.556 km) - West Line	Up-side VTN 14 Signal (162.898 km) – West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #11 Up 60kmph stopping on approach to Cowslip St LX - MD restart. Change ends.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 469	
64					16:37 - 17:09	ViLocity 3-car SG		Up-side VTN 14 Signal (162.898 km) – West Line	Cowslip St Level Crossing (169.496 km) – West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #12 Down 15kmph through the West Line approach to Cowslip St - positive start.	Rewi Carpenter 0404 347 466		Ashley Dawkins 0420 411 470	
65					17:09 - 17:22	ViLocity 3-car SG		Cowslip St Level Crossing (169.496 km) – West Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #12 Down 130kmph Violet Town to Benalla repositioning.	Rewi Carpenter 0404 347 466		Ashley Dawkins 0420 411 471	
66					17:22 - 17:54	ViLocity 3-car SG					Cowslip LXing Upgrade (Signal)	Train at Benalla Station Platform 2	Rewi Carpenter 0404 347 466		Ashley Dawkins 0420 411 472	

NOTE: Competent worker/s are to be arranged for work train and track machine movements, including Propelling and Piloting of trains when entering, exiting and within the possession limits.																
NOTE: No equipment or infrastructure should be booked out (IBA) or left inoperable that would interfere with the operation of the CTM without approval prior to the possession.																
MOVEMENT No:	Run Number	Forms Run Number	TIMES			Work Train/Track Machine Name	Work Train/Track Machine Consist	Movement			Worksite	Instructions	Traffic Officer/Pilot (Phone Number)	FORMS MOVEMENT No.	Supervisor / ARTC Site Rep (Phone Number)	
			ENTER POSSESSION BOUNDARY	EXIT POSSESSION BOUNDARY	WORKSITE TIME			From	To	Track						
67					17:54 - 18:24	ViLocity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	Up-side VTN 14 Signal (162.898 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #13 (Contingency run #1) Up 130kmph Benalla to Violet Town.	Rewi Carpenter 0404 347 466		Ashley Dawkins 0420 411 473	
68					18:24 - 18:54	ViLocity 3-car SG		Up-side VTN 14 Signal (162.898 km) - West Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #14 (Contingency run #2) Down 130kmph Violet Town to Benalla.	Rewi Carpenter 0404 347 466		Ashley Dawkins 0420 411 474	
69					18:54 - 19:24	ViLocity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	Up-side VTN 14 Signal (162.898 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #15 (Contingency run #3) Up 130kmph Benalla to Violet Town.	Rewi Carpenter 0404 347 466		Ashley Dawkins 0420 411 475	
70	D741V		1900		1900-1910	TCT#4	Locomotive ONLY	Tottenham	McIntyre	Mainline	Travel	Enter Absolute Occupation	Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
71	D741V				1910-1925	TCT#4	Locomotive ONLY	McIntyre	Tullamarine	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
72					19:00 - 20:00	ViLocity 3-car SG		Seymour Loco Sidings (99.430 km)	Seymour Main Line Shunt Limit (98.780 km)	SG Main Line	Birkett St Testing	Train Preparation Driver Crew #1 within Seymour Loco Sidings, exit siding onto Main Line and travel to Shunt Limit. Change ends.	Jai Wambeak 0408 888 222			
73					19:24 - 19:49	ViLocity 3-car SG		Up-side VTN 14 Signal (162.898 km) - West Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #16 (Contingency run #4) Down 130kmph Violet Town to Benalla.	Rewi Carpenter 0404 347 466		Ashley Dawkins 0420 411 476	
74	D741V				1925-1945	TCT#4	Locomotive ONLY	Tullamarine	Somerton	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
75	D741V				1945-2005	TCT#4	Locomotive ONLY	Somerton	Donnybrook	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
76					19:49 - 21:59	ViLocity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	Albury Sidings	SG Main Line	Cowslip LXing Upgrade (Signal)	Train departs testing limits and travels through occupation to sidings at Albury	Rewi Carpenter 0404 347 466		Ashley Dawkins 0420 411 477	
77					2000 - 2030	McConnell Dowell Tamp & Reg		Winton	Benalla	East Line	Travel	Once Vline velocity has cleared the section on the west track tamper consist will use 13d points to transfer on to the west line.	Darryl White 0413 036 594		Richard Humphries 0456 440 041	
78					20:00 - 20:30	ViLocity 3-car SG		Seymour Main Line Shunt Limit (98.780 km)	Longwood LWD14 Signal - West Line (131.309 km)	SG Main Line	Birkett St Testing	Positioning move to first test train run location Longwood LWD14 Signal West Line.	Jai Wambeak 0408 888 222			
79	D741V	D742V			2005-2020	TCT#4	Locomotive ONLY	Donnybrook	Beveridge	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
80	D742V				2020-2030	TCT#4	Locomotive ONLY	Beveridge	Wallan	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
81					2030 - 2100	McConnell Dowell Tamp & Reg		Benalla	Benalla	West Line	Travel	Travel to 9d points and exit the possession. Tamper will stable on No4 Rd.	Darryl White 0413 036 594		Richard Humphries 0456 440 041	
82					20:30 - 21:00	ViLocity 3-car SG		Longwood LWD14 Signal - West Line (131.309 km)	Down side of Violet Town VTN16 Signal - West Line (164.344 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #1 - Down direction West Line 80 km/h speed run. Change ends.	Jai Wambeak 0408 888 222			
83	D742V				2040-2050	TCT#4	Locomotive ONLY	Wallan	Beveridge	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
84	D742V				2050-2345	TCT#4	Locomotive ONLY	Beveridge		Mainline	Travel	Beveridge Intermodal Precinct Project Track Circuit Testing	Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
85					21:00 - 21:30	ViLocity 3-car SG		Down side of Violet Town VTN16 Signal - West Line (164.344 km)	Up side of Longwood LWD14 Signal - West Line (131.309 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #2 - Up direction West Line 80 km/h speed run. Change ends.	Jai Wambeak 0408 888 222			
86					21:30 - 22:00	ViLocity 3-car SG		Up side of Longwood LWD14 Signal - West Line (131.309 km)	Down side of Violet Town VTN16 Signal - West Line (164.344 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #3 - Down direction West Line 105 km/h speed run. Change ends.	Jai Wambeak 0408 888 222			
87					22:00 - 22:30	ViLocity 3-car SG		Down side of Violet Town VTN16 Signal - West Line (164.344 km)	Up side of Longwood LWD14 Signal - West Line (131.309 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #4 - Up direction West Line 105 km/h speed run. Change ends.	Jai Wambeak 0408 888 222			
88					22:30 - 23:00	ViLocity 3-car SG		Up side of Longwood LWD14 Signal - West Line (131.309 km)	Down side of Violet Town VTN16 Signal - West Line (164.344 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #5 - Down direction West Line 130 km/h speed run. Change ends.	Jai Wambeak 0408 888 222			
89					23:00 - 23:30	ViLocity 3-car SG		Down side of Violet Town VTN16 Signal - West Line (164.344 km)	Up side of Longwood LWD4 Signal - East Line (131.309 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #6 - Up direction West Line 130 km/h speed run, change to East Line at LWD 9W crossover. Change ends.	Jai Wambeak 0408 888 222			
90					23:30 - 00:00	ViLocity 3-car SG		Up side of Longwood LWD4 Signal - East Line (131.309 km)	Down side of Violet Town VTN6 Signal - East Line (164.344 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #7 - Down direction East Line 80 km/h speed run. Change ends.	Jai Wambeak 0408 888 222			
91	D742V				2345-2359	TCT#4	Locomotive ONLY	Beveridge	Donnybrook	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
92	D742V				2359-0020	TCT#4	Locomotive ONLY	Donnybrook	Somerton	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
Tuesday, 15 September 2026																
93					00:00 - 00:30	ViLocity 3-car SG		Down side of Violet Town VTN6 Signal - East Line (164.344 km)	Up side of Longwood LWD4 Signal - East Line (131.309 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #8 - Up direction East Line 80 km/h speed run. Change ends.	Jai Wambeak 0408 888 222			
94	D742V				0020-0035	TCT#4	Locomotive ONLY	Somerton	Tullamarine	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
95	7M742V				0030-0040	JHG SG "08" Tamper	Tamper Consit	Wallan	Beveridge	Mainline	Travel	Enter AO from Cripple Siding	Heath Preston 0448 227 469		Adrain Unwin 0419634639	
96					00:30 - 01:00	ViLocity 3-car SG		Up side of Longwood LWD4 Signal - East Line (131.309 km)	Down side of Violet Town VTN6 Signal - East Line (164.344 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #9 - Down direction East Line 105 km/h speed run. Change ends.	Jai Wambeak 0408 888 222			
97	D742V				0035-0050	TCT#4	Locomotive ONLY	Tullamarine	McIntyre	Mainline	Travel		Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
98	7M742V				0040-0055	JHG SG "08" Tamper	Tamper Consit	Beveridge	Donnybrook	Mainline	Travel		Heath Preston 0448 227 469		Adrain Unwin 0419634639	
99	D742V		100		0050-0100	TCT#4	Locomotive ONLY	McIntyre	Tottenham	Mainline	Travel	Exit Absolute Occupation	Sidney Houla 0426 527 422		Adrain Unwin 0419634639	
100	7M742V				0055-0115	JHG SG "08" Tamper	Tamper Consit	Donnybrook	Somerton	Mainline	Travel		Heath Preston 0448 227 469		Adrain Unwin 0419634639	
101					01:00 - 01:30	ViLocity 3-car SG		Down side of Violet Town VTN6 Signal - East Line (164.344 km)	Up side of Longwood LWD4 Signal - East Line (131.309 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #10 - Up direction East Line 105 km/h speed run. Change ends.	Jai Wambeak 0408 888 222			
102	7M742V				0115-0130	JHG SG "08" Tamper	Tamper Consit	Somerton	Tullamarine	Mainline	Travel		Heath Preston 0448 227 469		Adrain Unwin 0419634639	
103	7M742V				0130-0145	JHG SG "08" Tamper	Tamper Consit	Tullamarine	McIntyre	Mainline	Travel		Heath Preston 0448 227 469		Adrain Unwin 0419634639	

NOTE: Competent worker/s are to be arranged for work train and track machine movements, including Propelling and Piloting of trains when entering, exiting and within the possession limits.

NOTE: No equipment or infrastructure should be booked out (IBA) or left inoperable that would interfere with the operation of the CTM without approval prior to the possession.

MOVEMENT No:	Run Number	Forms Run Number	TIMES			Work Train/Track Machine Name	Work Train/Track Machine Consist	Movement			Worksite	Instructions	Traffic Officer/Pilot (Phone Number)	FORMS MOVEMENT No.	Supervisor / ARTC Site Rep (Phone Number)
			ENTER POSSESSION BOUNDARY	EXIT POSSESSION BOUNDARY	WORKSITE TIME			From	To	Track					
104					01:30 - 02:00	V/Locity 3-car SG		Up side of Longwood LWD4 Signal – East Line (131.309 km)	Down side of Violet Town VTN6 Signal – East Line (164.344 km)	SG Main Line	Birkett St Testing	Contingency Test Train Run #11 - Down direction East Line 130 km/h speed run. Change ends.	Jai Wambeak 0408 888 222		
105	7M742V			200	0145-0200	JHG SG "08" Tamper	Tamper Consit	McIntyre	Tottenham	Mainline	Travel	Exit Absolute Occupation	Heath Preston 0448 227 469		Adrain Unwin 0419634639
106					02:00 - 02:30	V/Locity 3-car SG		Down side of Violet Town VTN6 Signal – East Line (164.344 km)	Seymour Loco Sidings (99.430 km)	SG Main Line	Birkett St Testing	Positioning move back to Seymour Loco Sidings. End of testing.	Jai Wambeak 0408 888 222		
107					07:00 - 08:00	V/Locity 3-car SG		Albury Sidings	ARTC controlled Occupation – Albury	Albury Sidings	Cowslip LXing Upgrade (Signal)	Train Preparation Driver Crew #3 and depart Albury Sidings to enter ARTC controlled Occupation	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 477
108					08:00 - 10:01	V/Locity 3-car SG		ARTC controlled Occupation – Albury	Benalla Station Platform 1 (195.117 km) - East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Up movement within ARTC controlled Occupation to Down End of testing limits.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 478
109					10:01 - 10:31	V/Locity 3-car SG		Benalla Station Platform 1 (195.117 km) - East Line	Up-side VTN 14 Signal (162.898 km) – West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #17 (Contingency run #5) Up 130kmph Benalla to Violet Town; cross over at VTN5W from East Line to West Line.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 479
110					10:31 - 11:01	V/Locity 3-car SG		Up-side VTN 14 Signal (162.898 km) – West Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #18 (Contingency run #6) Down 130kmph Violet Town to Benalla.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 480
111					11:01 - 11:30	V/Locity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	Up-side VTN 4 Signal (162.898 km) – East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #19 (Contingency run #7) Up 110kmph train Benalla to Violet Town, stopping at Violet Town station; cross over at BNL7W from West Line to East Line.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 481
112					11:30 - 11:54	V/Locity 3-car SG		Up-side VTN 4 Signal (162.898 km) – East Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #20 (Contingency run #8) Down 110kmph train express Violet Town to Benalla, stopping Violet Town station, cross over at VTN7W from East Line to West Line.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 482
113					11:54 - 12:26	V/Locity 3-car SG				SG Main Line	Cowslip LXing Upgrade (Signal)	Train at Benalla Station Platform 2	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 483
114					12:26 - 12:55	V/Locity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	Up-side VTN 14 Signal (163.198 km) – West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #21 (Contingency run #9) Up 110kmph train Benalla to Violet Town, stopping Violet Town station.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 484
115					12:55 - 13:24	V/Locity 3-car SG		Up-side VTN 14 Signal (163.198 km) – West Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #22 (Contingency run #10) Down 110kmph train express Violet Town to Benalla, stopping Violet Town station.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 485
116					13:24 - 13:51	V/Locity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	Up-side VTN 4 Signal (162.898 km) – East Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #23 (Contingency run #11) Up 115kmph train express Benalla to Violet Town; cross over at BNL7W from West Line to East Line.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 486
117					13:51 - 14:13	V/Locity 3-car SG		Up-side VTN 4 Signal (162.898 km) – East Line	Benalla Station Platform 2 (195.185 km) - West Line	SG Main Line	Cowslip LXing Upgrade (Signal)	Test Train Run #24 (Contingency run #12) Down 115kmph train express Violet Town to Benalla; cross over at VTN7W from East Line to West Line.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 487
118					14:13 - 16:23	V/Locity 3-car SG		Benalla Station Platform 2 (195.185 km) - West Line	Albury Sidings	SG Main Line	Cowslip LXing Upgrade (Signal)	Train departs testing limits and travels through occupation to sidings at Albury.	Ian Rossiter 0402 741 388		Ashley Dawkins 0420 411 488
119					14:15 - 14:45	V/Locity 3-car SG		Seymour Loco Sidings (99.430 km)	Seymour Main Line Shunt Limit (98.780 km)	SG Main Line	Validation run	Train Preparation Driver Crew #1 within Seymour Loco Sidings, exit siding onto Main Line and travel to Shunt Limit. Change ends.	Mark Bretherton -0412 947 127		
120					14:45 - 16:15	V/Locity 3-car SG		Seymour Main Line Shunt Limit (98.780 km)	Wallan WLN8 Signal - Main Line (49.060km)	SG Main Line	Validation run	Validation run via Main Line (up direction)	Mark Bretherton -0412 947 127		
121					16:15 - 17:45	V/Locity 3-car SG		Wallan WLN8 Signal - Main Line (49.060km)	Seymour Loco Sidings (99.430 km)	SG Main Line	Validation run	Validation run via Main Line (down direction). MUST INCLUDE KILMORE LOOP. End run by entering Seymour Loco Sidings to stable	Mark Bretherton -0412 947 127		